

| Bid Opening 3/31/2021 3:00 PM | Tahoe Lake Elementary School Three Modular Classrooms Project | | | |
|---------------------------------------|--|------------------------|-----------------------------|-----------------------|
| CONTRACTOR | Allegro | McCuen Construction | Schreder & Brandt MFG, Inc. | REM Construction Inc. |
| Base Bid | \$611,000.00 | \$740,275.62 | \$478,000.00 | \$628,749.00 |
| Alternate 1 Playground | \$186,420.00 | \$143,975.01 | \$258,000.00 | \$248,429.00 |
| Alternate 2 Cooling | \$17,700.00 | \$39,957.00 | \$67,000.00 | \$31,974.00 |
| Total: | \$815,120.00 | \$924,207.63 | \$803,000.00 | \$909,152.00 |
| Apparent Low Bidder | | | X | |
| Addendums | | | | |
| Addendum #1 | X | X | X | X |
| Addendum #2 | X | X | X | X |
| Addendum #3 | X | X | X | X |
| Inclusions | | | | |
| Bid Bond | X | X | X | X |
| Subcontractor Listing | X | X | X | X |
| Non-Collusion Affidavit | X | X | X | X |
| Iran Contracting Act Certification | X | X | X | X |
| Site Visit Cert | X | X | X | X |
| Other | | | | |
| Contractor Pre- Qualified | X | X | X | X |
| Signed Bid Form | X | X | X | X |
| Contractor's License No. | X | X | X | X |